



Town of Berthoud
807 Mountain Ave.
P.O. Box 1229
Berthoud, CO 80513
970.532.2643

FINAL Water/WW Inspection And METER/MXU INSTALL

Address _____

Property Owner _____

Contact Person _____ Phone _____

Meter # _____ MXU # _____

Longitude _____ Latitude _____

Meter Reading _____ PSI 70-90 Range _____

Curb Stop Valve Final Inspections (no damaged parts):

- Curb Stop Valve and lid must be operational, visible, and clear of debris;
- Curb stop Valve Lid is a minimum of 1.5 inches above finished grade prior to landscaping.

Water Meter Final Inspections (no damaged parts):

- Town of Berthoud issued full meter assembly must be correctly installed per Berthoud meter detail, all meter parts provided must be present and installed
- Water Meter Lid and Pit must be visible and clear, free of debris
- Top of Water Meter lid shall be a minimum of 1.5 inches above grade prior to landscaping.

Sewer Cleanout:

- Sewer cleanout must not be a minimum 2 inches from existing grade
- Sewer cleanouts must have a permanent cap, visible, and in good condition.

Date Inspect Order: _____

Job Completed by: _____ Date: _____

(Meter) Date Completed _____

(Meter) Job Completed by _____

Submit